



PRE- CONSTRUCTION WORK PERMIT
PHASE 2

DVA JOBSITE INSPECTION FORM:

ITEM	COMPLYING	NON-COMPLYING
1. Construction Fence a. G.I. Sheet painted with green at height of 4m measured from the highest sidewalk (fronting a street) b. Green tarpaulin sheet other boundaries not fronting a street at height of 6.8m c. Framing composes of G.I. pipes with clamps		
2. Portalet / Temporary CR tapped to main sewer line (MWCI)		
3. Garbage bins with flip cover and plastic bag inside a. 4 pcs. for HIGHLAND b. 6 pcs. for MIDLAND c. 8 pcs. for LOWLAND		
4. PPE / construction uniforms		
5. Temporary Facilities (TEMFACIL) for the workers and Engr's.		
6. First Aid Kit		

Requested by: (Contractor)

Date of Inspection:

Checked by: (DVA)H
